

# STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE POTENTIAL TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
1	<b>AndhraPradesh</b>										
	<b>(A).Major Projects</b>										
	1.Nagarjunasagar	Pre V(II)	Approved	91.12	1184.00	1060.25	43.12	80.63	835.00	800.00	35.00
	2.Sriram sagar	PreV(III)	Approved	40.10	2663.39	1971.98	259.83	431.58	392.00	307.12	84.88
	3.PuivendulaBr Canal	Pre V(IV)	Approved	2.98	93.87	47.78	17.11	28.98	24.28	16.79	7.49
	4(a).Vamsadhara stage I	Pre V(IV)	Approved	8.78	109.00	99.26	9.15	0.59	59.99	57.16	2.83
	4(b).Vamsadhara stage		Approved	117.05	117.05	27.00	1.01	89.04	25.15	8.04	17.11
	5.Singur	V	Approved	104.36	180.00	165.55	2.02	12.43	16.19	0.00	16.19
	6.Somasila	V	Approved	17.20	500.00	378.80	60.00	61.20	167.54	121.98	45.56
	7.Jurala	VI	UnApproved	545.82	545.82	453.85	54.26	37.71	41.38	24.41	16.97
	8.Srisailam LBC	VI	UnApproved	1260.00	1260.00	359.67	67.73	832.60	109.25	0.00	109.25
	9.Srisailam RBC	VI	Approved	220.20	1979.00	1003.33	121.90	853.77	76.89	0.00	76.89
	10.Telugu Ganga	VI	UnApproved	3100.00	3100.00	1467.56	84.00	1548.44	232.70	16.63	216.07
	11.Vamsadhara Stagell	VI	UnApproved	739.49	739.49	23.45	0.00	716.04	18.27	0.00	18.27
	12.Changalanadu LIS	IX	Approved	70.70	70.70	44.22	9.75	16.73	14.17	0.00	14.17
	13.Galeru Nagari Ph II	IX	UnApproved	4560.00	4560.00	18.81	2.46	4538.73	131.58	0.00	131.58
	<b>Total Major Projects</b>			<b>10877.8</b>	<b>17102.32</b>	<b>7121.51</b>	<b>732.34</b>	<b>9248.47</b>	<b>2144.39</b>	<b>1352.13</b>	<b>792.26</b>
	<b>(B).Medium Projects</b>										
	1.Kanupur	Pre V(II)	Approved	0.70	32.50	19.54	0.52	12.44	7.65	7.09	0.56
	2.Thandava	Pre V(III)	Approved	Complete				0.00			0.00
	3.Cheyyuru	V	Approved	9.15	60.45	52.48	7.02	0.95	7.89	3.24	4.65
	4.Gundalavagu	V	Approved	1.16	15.85	0.42	2.53	12.90	1.05	0.00	1.05
	5.Jhanjhavati	V	Approved	103.62	103.62	24.66	1.05	77.91	9.57	0.00	9.57
	6.Madigedda	V	Approved	1.55	10.90	3.75	0.97	6.18	1.71	1.11	0.60
	7.Madduvalasa	V	Approved	8.46	115.23	88.49	12.73	14.01	10.00	2.43	7.57
	8.Yerrakalva	V	Approved	46.52	81.20	41.71	24.00	15.49	10.00	3.04	6.96
	9.Maddileru	VIII	Approved	28.56	50.28	46.70	1.10	2.48	5.26	3.85	1.41
	10.Palemvagu	IX	UnApproved	33.29	33.29	0.00	0.00	33.29	4.10	0.00	4.10
	11.Pedderu	IX	Approved	38.41	38.41	18.31	9.08	11.02	7.09	2.02	5.07
	<b>Total Medium Projects</b>			<b>233.01</b>	<b>503.32</b>	<b>277.75</b>	<b>49.92</b>	<b>175.65</b>	<b>57.23</b>	<b>22.78</b>	<b>34.45</b>
	<b>Total(Major&amp;Medium)</b>			<b>11110.81</b>	<b>17605.64</b>	<b>7399.26</b>	<b>782.26</b>	<b>9424.12</b>	<b>2201.62</b>	<b>1374.91</b>	<b>826.71</b>
2	<b>Assam</b>										
	<b>(A).Major Projects</b>										
	1.Dhansiri	V	Approved	355.00	355.00	166.30	7.96	180.74	83.37	26.00	57.37
	2.Bordikarai	V	Approved	49.94	49.94	46.22	2.25	1.47	34.00	32.66	1.34
	3.IntegratedKellong	V	Approved	113.93	113.93	65.90	3.57	44.46	34.40	27.98	6.42
	4.Champamati	VI	Approved	128.67	128.67	57.03	2.74	68.90	25.00	1.45	23.55
	5.Pagladiya	IX	Approved	542.90	1030.00	42.00	10.00	978.00	54.10	0.00	54.10
	<b>Total Major Projects</b>			<b>1190.44</b>	<b>1677.54</b>	<b>377.45</b>	<b>26.52</b>	<b>1273.57</b>	<b>230.87</b>	<b>88.09</b>	<b>142.78</b>
	<b>(B).Medium Projects</b>										
	1.Kallonga	V	Approved	0.51	6.06	3.71	0.00	2.35	2.69	0.50	2.19
	2.Buridehing	AP78-80	Approved	1.14	27.39	15.48	0.20	11.71	5.05	1.70	3.35
	3.Pahumara	AP78-80	Approved	5.00	46.16	32.87	0.98	12.31	12.96	7.70	5.26
	4.Borolia	AP78-80	Approved	6.77	69.33	44.00	2.48	22.85	13.58	1.30	12.28
	5.Hawaiipur Lift	VI	Approved	1.99	14.93	11.83	1.26	1.84	3.04	2.05	0.99
	<b>Total Medium Projects</b>			<b>15.41</b>	<b>163.87</b>	<b>107.89</b>	<b>4.92</b>	<b>51.06</b>	<b>37.32</b>	<b>13.25</b>	<b>24.07</b>
	<b>Total(Major&amp;Medium)</b>			<b>1205.85</b>	<b>1841.41</b>	<b>485.34</b>	<b>31.44</b>	<b>1324.63</b>	<b>268.19</b>	<b>101.34</b>	<b>166.85</b>

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
3	<b>Bihar</b>										
	<b>(A) Major Projects</b>										
	1.Western Kosi Canal	Pre V	Approved	13.49	904.01	492.68	28.06	383.27	234.8	25.53	209.27
	2.Bateshwarsthan pumped canal Ph I	V	Approved	13.88	212.00	43.12	3.42	165.46	26.84	0.00	26.84
	3.Durgawati Res	V	Approved	234.41	379.04	184.10	50.00	144.94	36.32	0.00	36.32
	4.North Koel Res Project	V	UnApproved	8.07	814.72	562.04	10.86	241.82	104.72	0.00	104.72
	5.Tilaiya		UnApproved	301.79	301.79	50	14.37	237.42	31.70	0.00	31.70
	6.Upper Kiul Res Project	AP78-80	Approved	106.53	159.16	126.10	8.00	25.06	19.50	8.50	11.00
	7.Barnar	VII	Approved	8.03	216.23	63.58	0.00	152.65	22.40	0.00	22.40
	8.Eastern Kosi Canal	VII		525.00	525.00	114.12	5.50	405.38	0.00	0.00	0.00
	9.Gandak Phase II	VII		1097.00	1097.00	115.90	6.00	975.1	236.00	0.00	236.00
	<b>Total Major Projects</b>			<b>2308.20</b>	<b>4608.95</b>	<b>1751.64</b>	<b>126.21</b>	<b>2731.10</b>	<b>712.28</b>	<b>34.03</b>	<b>678.25</b>
	<b>(B)Medium Projects</b>										
	1.Batane		Approved	4.01	57.00	40.00	1.19	15.81	12.13	7.38	4.75
	2.Orhni Reservoir	AP78-80	Approved	2.56	58.76	57.92	1.97	-1.13	9.60	3.60	6.00
	3.Bilasi	AP78-80	Approved	1.46	25.12	27.52	0.00	-2.4	4.00	4.00	0.00
	4.Sindhwami	VI	Approved	4.45	34.10	10.72	0.00	23.38	9.38	0.00	9.38
	<b>Total Medium Projects</b>			<b>12.48</b>	<b>174.98</b>	<b>136.16</b>	<b>3.16</b>	<b>35.66</b>	<b>35.11</b>	<b>14.98</b>	<b>20.13</b>
	<b>Total(Major&amp;Medium)</b>			<b>2320.68</b>	<b>4783.93</b>	<b>1887.80</b>	<b>129.37</b>	<b>2766.76</b>	<b>747.39</b>	<b>49.01</b>	<b>698.38</b>
4	<b>Jharkhand</b>										
	<b>(A) Major Projects</b>										
	1.Ajoy Barrage	V	Approved	115.00	206.89	191.48	34.14	-18.73	40.18	0.00	40.18
	2.Auranga	V	Approved	125.40	903.00	32.88	6.83	863.29	55.40	0.00	55.40
	3.Konar	V	Approved	348.38	348.38	110.00	10.94	227.44	54.64	0.00	54.64
	4.Subernarekha	V	UnApproved	2869.76	2869.76	953.68	76.20	1839.88	288.10	0.00	288.1
	5.Punasi	VI	Approved	185.82	185.82	80.03	17.43	88.36	24.00	0.00	24
	<b>Total Major Projects</b>			<b>3458.54</b>	<b>4328.03</b>	<b>1288.04</b>	<b>128.11</b>	<b>2911.88</b>	<b>438.32</b>	<b>0.00</b>	<b>438.32</b>
	<b>(B)Medium Projects</b>										
	1.Gumani	V	Approved	3.84	83.72	54.92	12.46	16.34	12.15	0.00	12.15
	2.Jharjhara	V	Approved	4.47	49.87	1.12	0.50	48.25	4.85	0.00	4.85
	3.Kansjore	V	Approved	8.66	52.97	40.43	2.95	9.59	6.26	0.00	6.26
	4.Sakrigali(Completed)	V	Approved	0.61				0		2.47	
	5.Torai(Stopped)	V	Approved	2.95	46.30	27.40		18.9			0
	6.Kans(Stopped)	V	Approved	1.37	44.18	26.80		17.38			0
	7.Sonua	VI	Approved	8.92	48.98	43.36	8.91	-3.29	8.01	0.00	8.01
	8.Suru	VI	Approved	3.12	35.99	6.03	0.50	29.46	4.44	0.00	4.44
	9.Upper Sankh	VI	Approved	9.18	73.92	30.36	15.35	28.21	7.11	0.00	7.11
	10.Katri	VII	UnApproved	47.97	47.97	44.97	5.63	-2.63	5.84	0.00	5.84
	11.Keso(RE Stage)	VII	Approved	16.12	11.69	6.63	1.00	4.06	3.56	0.00	3.56
	12.Latratu	VII	Approved	10.98	37.38	41.02	0.75	-4.39	9.90	2.90	7.00
	13.Natki	VII	Approved	0.71	35.16	13.51	0.50	21.15	2.02	0.00	2.02
	14.Panch Kero	VII	Approved	9.55	31.28	11.42	11.01	8.85	2.80	0.00	2.80
	15.Ram Rekha	VII	UnApproved	53.86	53.86	0.48	0.50	52.88	4.82	0.00	4.82
	16.Surangi	VII	Approved	2.15	41.17	30.59	9.39	1.19	2.60	0.00	2.60
	17.Dhanshingtoli	VII	UnApproved	29.52	29.52	25.84	3.11	0.57	2.99	0.00	2.99
	18.Bhairawa Reservoir	VII	Approved	20.19	67.27	15.14	1.00	51.13	4.88	0.00	4.88
	19.Salaiya(RE Stage)	VIII	UnApproved	9.20	9.20	0.37	0.50	8.33	2.67	0.00	2.67
	20.Basuki(Reconsidered)	VIII	UnApproved	15.61	15.61	0.15	0.50	14.96	7.98	0.00	7.98
	21.Satpotka	VIII	UnApproved	33.44	33.44	0.16	0.50	32.78	2.35	0.00	2.35
	<b>Total Medium Projects</b>			<b>292.42</b>	<b>849.48</b>	<b>420.70</b>	<b>75.06</b>	<b>353.72</b>	<b>95.23</b>	<b>5.37</b>	<b>89.86</b>
	<b>Total(Major&amp;Medium)</b>			<b>3750.96</b>	<b>5177.51</b>	<b>1708.74</b>	<b>203.17</b>	<b>3265.6</b>	<b>533.55</b>	<b>5.37</b>	<b>528.18</b>

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE POTENTIAL TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
5	<b>Goa</b>										
	<b>(A)Major Projects</b>										
	1.Salauli Irrg Project	Pre V	Approved	9.61	160.00	146.56	8.90	4.54	14.33	7.73	6.60
	-Tillari(IS)(Goa Share)		Approved	217.22	698.97	323.80	59.40	315.77	12.56	0.00	12.56
	<b>Total Major Projects</b>			<b>226.83</b>	<b>858.97</b>	<b>470.36</b>	<b>68.30</b>	<b>320.31</b>	<b>26.89</b>	<b>7.73</b>	<b>19.16</b>
6	<b>Gujarat</b>										
	<b>(A)Major Projects</b>										
	1.Sardar Sarovar(IS)	VI	Approved	4655.52	30823.00	12673.20	#####	17052	1792.00	0.00	1792.00
	2.Zankari	VI	Approved	18.70	90.00	5.07	1.00	83.93	24.00	0.00	24.00
	3.Sidumber	IX	UnApproved	205.35	205.35	0.26	1.00	204.09	11.34	0.00	11.34
	<b>Total Major Projects</b>			<b>4879.57</b>	<b>31118.35</b>	<b>12678.53</b>	<b>#####</b>	<b>#####</b>	<b>1827.34</b>	<b>0.00</b>	<b>1827.34</b>
	<b>(B)Medium Projects</b>										
	1.Mukteshwar	VI	Approved	5.37	52.50	45.20	1.70	5.6	6.19	3.30	2.89
	2.Und-II	VII	UnApproved	64.00	64.00	58.50	1.00	4.5	5.31	0.72	4.59
	3.Goma	VIII	Approved	47.59	47.59	63.60	0.10	-16.11	4.89	0.00	4.89
	4.Kollayari	VIII	UnApproved	26.00	26.00	16.15	1.00	8.85	1.91	0.15	1.76
	5.Ozat II	VIII	UnApproved	82.00	82.00	70.48	4.00	7.52	9.40	3.00	6.40
	6.Vatru II	VIII	UnApproved	59.00	59.00	52.51	2.00	4.49	6.17	1.50	4.67
	7.Limbdii Bhogavo II	VIII	UnApproved	43.00	43.00	34.06	1.00	7.94	4.51	0.11	4.40
	8.Aji IV	IX	UnApproved	98.00	98.00	78.79	5.00	14.21	3.75	0.00	3.75
	9.Bakrol	IX	UnApproved	23.86	23.86	6.26	1.00	16.6	3.70	0.00	3.70
	10.Bhadar II	IX	UnApproved	107.00	107.00	68.96	4.00	34.04	8.54	0.00	8.54
	11.Demi III	IX	UnApproved	32.50	32.50	30.61	1.50	0.39	1.59	0.00	1.59
	12.Gunda(Utavali)	IX	UnApproved	37.00	37.00	28.18	1.00	7.82	1.99	0.00	1.99
	13.Men	IX	UnApproved	8.72	8.72	0.59	1.00	7.13	6.48	0.00	6.48
	14.Singur	IX	UnApproved	20.00	20.00	4.18	1.00	14.82	2.20	0.00	2.20
	15.Varansi	IX	UnApproved	16.81	16.81	9.72	3.70	3.39	1.81	0.00	1.81
	16.Kuntali	IX	UnApproved	43.99	43.99	4.11	1.00	38.88	4.49	0.00	4.49
	17.Brahmani II	IX	UnApproved	41.50	41.50	4.51	2.50	34.49	2.06	0.00	2.06
	18.Chinchai LIS	IX	UnApproved	18.10	18.10	8.94	3.50	5.66	7.00	0.00	7.00
	<b>Total Medium Projects</b>			<b>774.44</b>	<b>821.57</b>	<b>585.35</b>	<b>36.00</b>	<b>200.22</b>	<b>81.99</b>	<b>8.78</b>	<b>73.21</b>
	<b>Total(Major&amp;Medium)</b>			<b>5654.01</b>	<b>31939.92</b>	<b>13263.88</b>	<b>#####</b>	<b>#####</b>	<b>1909.33</b>	<b>8.78</b>	<b>1900.55</b>
7	<b>Haryana</b>										
	<b>(A)Major Projects</b>										
	1.Gurgaon Canal	III	Approved	2.88	60.61	33.07	0.18	27.36	81.00	61.00	20.00
	2.Rewari Lift Stage II	III	UnApproved	0.62	39.60	34.31	7.22	-1.93	13.38	5.38	8.00
	3.Loharu Lift	IV	Approved	4.13	79.63	43.77	1.08	34.78	82.00	73.00	9.00
	4.JLN Lift Irrigation	V	Approved	40.00	245.75	182.17	4.28	59.30	164.00	95.00	69.00
	5.SYL Project	V	Approved	59.70	1350.00	600.00	3.66	746.34	446.00	0.00	446.00
	<b>Total Major Projects</b>			<b>107.33</b>	<b>1775.59</b>	<b>893.32</b>	<b>16.42</b>	<b>865.85</b>	<b>786.38</b>	<b>234.38</b>	<b>552.00</b>
8	<b>Himachal Pradesh</b>										
	<b>(A)Major Project</b>										
	1.Shahnagar Irrigation Project	VIII	Approved	143.32	150.78	50.76	11.83	88.19	24.76	0.40	24.36
	<b>Total Major Projects</b>			<b>143.32</b>	<b>150.78</b>	<b>50.76</b>	<b>11.83</b>	<b>88.19</b>	<b>24.76</b>	<b>0.40</b>	<b>24.36</b>
	<b>(B)Medium Projects</b>										
	1.Sidhata Project	IX	Approved	33.62	33.62	1.98	0.00	31.64	5.35	0.10	5.25
	2.Changer Project	IX	Approved	28.37	28.37	1.19	0.00	27.18	3.04	0.00	3.04
	<b>Total Medium Projects</b>			<b>61.99</b>	<b>61.99</b>	<b>3.17</b>	<b>0.00</b>	<b>58.82</b>	<b>8.39</b>	<b>0.10</b>	<b>8.29</b>
	<b>Total Major &amp;Medium</b>			<b>205.31</b>	<b>212.77</b>	<b>53.93</b>	<b>11.83</b>	<b>147.01</b>	<b>33.15</b>	<b>0.50</b>	<b>32.65</b>

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
9	<b>Jammu Kashmir</b>										
	<b>(A)Medium Projects</b>										
	1.Lethpora Lift	Pre V	Approved	0.95	9.07	7.52	0.46	1.09	1.88	1.64	0.24
	2.Marwal Lift	Pre V	Approved	2.41	25.16	16.28	2.01	6.87	4.86	4.16	0.7
	3.Niv-Karewa	Pre V	Approved	0.94	4.50	3.35	0.00	1.15	4.42	0.00	4.42
	4.Rajpora Lift	AP78-80	Approved	2.13	29.13	6.17	1.30	21.66	1.62	0.00	1.62
	5.Tral Lift	AP78-80	Approved	6.13	70.33	10.44	1.75	58.14	4.00	0.00	4
	6.Dadi Canal	VII	UnApproved	11.86	11.86	5.97	1.29	4.6	3.07	2.38	0.69
	7.Rafiabad High Lift	VII	UnApproved	35.60	35.60	20.45	1.82	13.33	2.93	0.00	2.93
	8.Igo-Phey Irrg Project	AP 79-80	Approved	5.95	46.82	37.53	2.13	7.16	4.37	3.22	1.15
	<b>Total Medium Projects</b>			<b>65.97</b>	<b>232.47</b>	<b>107.71</b>	<b>10.76</b>	<b>114.00</b>	<b>27.15</b>	<b>11.40</b>	<b>15.75</b>
10	<b>Karnataka</b>										
	<b>(A)Major Projects</b>										
	1.Kabini	Pre V(II)	UnApproved	24.80	1233.00	375.53	13.46	844.01	94.43	41.09	53.34
	2.Tungabatra HLC(IS)	Pre V(II)	Approved	26.00	111.80	75.36	0.90	35.54	74.47	72.44	2.03
	3.Malaprabha	Pre V(II)	Approved	162.09	816.00	632.53	48.36	135.11	220.03	169.93	50.10
	4.Harangi	Pre V(III)	UnApproved	122.00	400.00	315.85	16.35	67.80	54.59	41.77	12.82
	5.Hemavathy(1968)	Pre V(AP)	UnApproved	588.00	3710.00	1435.47	88.33	2186.20	283.60	175.90	107.70
	6.Karanja	Pre V(IV)	Approved	258.17	415.00	284.77	29.55	100.68	35.61	19.03	16.58
	7.UKP Stage I&II(S-	Pre V(IV)	Approved	4001.08	8568.41	6338.65	752.24	1477.52	685.58	433.53	252.05
	8.Hipparagi	Pre V(IV)	Approved	168.70	901.00	53.88	3.27	843.85	74.74	0.00	74.74
	9.Bennithora	Pre V(IV)	Approved	72.23	267.24	209.92	12.20	45.12	20.23	8.50	11.73
	10.Varahi	VI	Approved	9.43	275.00	30.78	2.02	242.20	15.70	0.00	15.70
	11.Yagachi	VI	UnApproved	35.38	302.50	141.54	8.29	152.67	21.45	19.46	1.99
	12.Upper Tunga(1991)	AP90-92	UnApproved	271.41	1052.33	233.87	0.00	818.46	94.70	0.00	94.70
	- DudhGanga(IS)	VIII	Approved	110.00	124.00	56.34	0.07	67.59	15.17	0.00	15.17
	13.Singatalur	IX	UnApproved	63.62	595.00	24.78	1.14	569.08	47.75	0.00	47.75
	14.Bhima Lift	IX	UnApproved	94.17	194.47	9.99	1.12	183.36	24.29	0.00	24.29
	<b>Total Major Projects</b>			<b>6007.08</b>	<b>18965.75</b>	<b>10219.26</b>	<b>977.30</b>	<b>7769.19</b>	<b>1762.34</b>	<b>981.65</b>	<b>780.69</b>
	<b>(B)Medium Projects</b>							0.00			
	1.Manchanabele	Pre Vth	Approved	74.65	74.65	69.13	2.48	3.04	2.43	1.31	1.12
	2.Amarja	Pre Vth	Approved	109.43	109.43	98.73	1.38	9.32	8.90	7.80	1.10
	3.Arkavathi	V	UnApproved	22.60	110.00	75.03	5.52	29.45	6.23	0.00	6.23
	4.Lower Mullamari	V	Approved	71.88	134.06	121.42	2.37	10.27	9.71	7.67	2.04
	5.Maskinala	V	Approved	23.57	47.00	38.55	2.66	5.79	3.00	0.00	3.00
	6.Chulkinala	V	Approved	37.50	70.00	63.11	1.35	5.54	4.05	4.05	0.00
	7.Votehole	V	Approved	2.05	52.50	44.76	2.93	4.81	7.49	7.49	0.00
	8.Hirehalla	V	Approved	6.35	175.00	147.40	11.92	15.68	8.33	2.41	5.92
	9.Uduthorehalla	AP78-80	UnApproved	32.30	156.10	128.51	8.25	19.34	6.60	2.00	4.60
	10.Iggalur	AP78-80	UnApproved	10.75	69.65	49.01	2.31	18.33	4.05	2.80	1.25
	11.Chikihole	AP78-80	UnApproved	18.00	18.00	17.44	0.24	0.32	2.75	1.89	0.86
	12.Kamasamudra	VII	UnApproved	6.30	28.75	20.24	1.26	7.25	5.13	0.80	4.33
	13.Hodirayanahalla	VII	UnApproved	2.48	9.20	0.49	0.00	8.71	NA	NA	NA
	14.Hutchanakoplu(1991)	AP 90-92	UnApproved	6.90	27.50	12.97	1.85	12.68	3.36	0.00	3.36
	15.Gandorinala	VIII	Approved	94.17	132.95	56.25	17.55	59.15	8.09	0.00	8.09
	16.Basapur Lift	VIII	UnApproved	9.36	19.50	1.39	0.16	17.95	2.27	0.00	2.27
	17.Itagi-Sasalwad	VIII	Approved	8.00	18.50	0.58	0.04	17.88	1.98	0.00	1.98
	<b>Total Medium Projects</b>			<b>352.21</b>	<b>1068.71</b>	<b>777.15</b>	<b>58.41</b>	<b>233.15</b>	<b>73.04</b>	<b>29.11</b>	<b>43.93</b>
	<b>Total(Major&amp;Medium)</b>			<b>6359.29</b>	<b>20034.46</b>	<b>10996.41</b>	<b>#####</b>	<b>8002.34</b>	<b>1835.38</b>	<b>1010.76</b>	<b>824.62</b>

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDRE TILL IX PLAN	LIKELY EXPDRE 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE POTENTIAL TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
11	<b>Kerala</b>										
	<b>(A)Major Projects</b>										
	1.Kallada	Pre V	Approved	13.28	760.80	644.07	12.00	104.73	92.10	53.61	38.49
	2.Muvattupuzha	V	Approved	48.08	515.00	375.13	35.00	104.87	34.74	5.39	29.35
	3.Idamalayar	VI	UnApproved	412.00	412.00	119.11	8.00	284.89	29.04	0.00	29.04
	4.Kariarkutty	VIII	UnApproved	197.00	197.00	12.36	1.00	183.64	34.98	0.00	34.98
	<b>Total Major Projects</b>			<b>670.36</b>	<b>1884.80</b>	<b>1150.67</b>	<b>56.00</b>	<b>678.13</b>	<b>190.86</b>	<b>59.00</b>	<b>131.86</b>
	<b>(B).Medium Projects</b>										
	1.Attapady	V	UnApproved	161.00	161.00	9.81	0.70	150.49	8.38	0.00	8.38
	2.Karapuzha	V	Approved	7.60	253.00	180.37	29.00	43.63	8.72	0.00	8.72
	3.Bansurasagar	VIII	UnApproved	50.00	50.00	6.72	7.92	35.36	4.74	0.00	4.74
	4.Vamanapuram	VIII	Approved	36.40	260.00	10.13		249.87	8.03	0.00	8.03
	<b>Total Medium Projects</b>			<b>255.00</b>	<b>724.00</b>	<b>207.03</b>	<b>37.62</b>	<b>479.35</b>	<b>29.87</b>	<b>0.00</b>	<b>29.87</b>
	<b>Total(Major&amp;Medium)</b>			<b>925.36</b>	<b>2608.80</b>	<b>1357.70</b>	<b>93.62</b>	<b>1157.48</b>	<b>220.73</b>	<b>59.00</b>	<b>161.73</b>
12	<b>MadhyaPradesh</b>										
	<b>(A).Major Projects</b>										
	1.Kolar	Pre V	Approved	25.75	195.60	178.99	2.50	14.11	60.80	33.00	27.80
	2.Sindh Phase I	Pre V	Approved	4.83	74.00	58.86	4.87	10.27	44.90	30.30	14.60
	3.Bansagar Dam	V	Approved	91.31	1054.96	721.61	59.11	274.24			0.00
	- Bansagar Canal	V	Approved	742.50	742.50	180.83	36.62	525.05	249.30	0.00	249.30
	4.Bariarpur LBC	V	Approved	18.40	191.34	71.63	14.84	104.87	43.85	0.00	43.85
	5. Rajghat Canal	V	Approved	62.00	645.66	445.66	105.10	94.90	116.00	18.80	97.20
	6.Bargi LBC(NVDA)	V	UnApproved	742.84	742.84	694.61	58.35	-10.12	219.80	27.50	192.30
	7.Upper Wainganga	V	Approved	50.66	249.72	244.12	11.7	-6.10	105.25	86.50	18.75
	8.Urmil	V	Approved	6.41	28.60	25.11	1.50	1.99	7.70	6.50	1.20
	9.Mahan	VI	UnApproved	155.10	155.10	35.52	4.50	115.08	19.74	0.00	19.74
	10.IndraSagar(NVDA)	VI	Approved	752.16	5150.00	1492.80	#####	2552.62	169.00	0.00	169.00
	11.Jobat(NVDA)	VI	Approved	30.75	117.45	42.42	16.00	59.03	12.50	0.00	12.50
	12.Mahi	VI	Approved	27.10	266.00	65.77	38.00	162.23	26.43	0.00	26.43
	13.Man(NVDA)	VI	Approved	44.10	142.27	121.41	21.00	-0.14	19.20	0.00	19.20
	14.Sindh Phase II	VI	Approved	510.94	1079.90	134.00	99.79	846.11	162.00	9.85	152.15
	15.Bargi RBC(NVDA)	VII	UnApproved	2604.50	2604.50	29.26	25.00	2550.24	377.00	0.00	377.00
	16.Omkareshwar(NVDA)	VII	Approved	1846.77	3134.37	49.93	12.09	3072.35	283.00	0.00	283.00
	17.Pench Diversion	VII	UnApproved	549.65	549.65	9.15	30.00	510.50	78.50	0.00	78.50
	<b>Total Major Projects</b>			<b>8265.77</b>	<b>17124.46</b>	<b>4601.68</b>	<b>#####</b>	<b>#####</b>	<b>1994.97</b>	<b>212.45</b>	<b>1782.52</b>
	<b>(B).MEDIUM</b>										0
	1.Banjar	V	Approved	2.09	9.30	7.69	1.00	0.61	2.40	1.33	1.07
	2.Dudhi	AP78-80	Approved	COMPLE				0			0
	3.Kaliasole	AP78-80	Approved	7.84	69.52	42.47	1.00	26.05	6.10	2.49	3.61
	4.BandiaNalla	VI	Approved	COMPLE				0			0
	5.KunwaiLift	VI	Approved	1.03	5.31	0.28	0.05	4.98	3.90	0.00	3.9
	6.Mahuar	VI	UnApproved	57.68	57.68	4.39	0.05	53.24	13.00	0.00	13
	7.Sagar	VI	Approved	10.68	31.99	1.29	0.05	30.65	12.50	0.00	12.5
	8.Bah	VI	Approved	19.38	54.30	3.70	0.05	50.55	13.60	0.00	13.6
	9.Barchar	VI	UnApproved	COMPLETED				0			0
	10.GopadLift	VI	UnApproved	COMPLETED				0			0
	<b>Total Medium Projects</b>			<b>96.61</b>	<b>228.10</b>	<b>59.82</b>	<b>2.20</b>	<b>166.08</b>	<b>51.50</b>	<b>3.82</b>	<b>47.68</b>
	<b>Total(Major&amp;Medium)</b>			<b>8362.38</b>	<b>17352.56</b>	<b>4661.50</b>	<b>#####</b>	<b>#####</b>	<b>2046.47</b>	<b>216.27</b>	<b>1830.20</b>

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
13	<b>Chattisgarh</b>										
	<b>(A)Major Projects</b>										
	1.M'nadi Reservoir	Pre Vth	Approved	644.77	644.77	450.65	17.30	176.82	276.57	252.46	24.11
	2.Jonk Diversion	Pre Vth	Approved	4.13	53.51	35.29	5.50	12.72	14.57	8.83	5.74
	3..Hasdeo BangoProject-	VI	Approved	115.30	1043.88	715.76	149.45	178.67	433.50	297.46	136.04
	<b>Total Major Projects</b>			<b>764.20</b>	<b>1742.16</b>	<b>1201.70</b>	<b>172.25</b>	<b>368.21</b>	<b>724.64</b>	<b>558.75</b>	<b>165.89</b>
	<b>(B)Medium Projects</b>										
	1.Kharkhara Modhipat				43.82	6.98	6.39	30.45	12.14	0.00	12.14
	2.Shivnath Diversion	AP 78-79	Approved	0.42	15.50	13.30	0.69	1.51	5.87	5.87	0.00
	3.Barnai	VI	Approved	4.26	18.74	16.08	3.38	-0.72	2.82	1.49	1.33
	4.Mand Diversion	AP 78-79	Approved	2.89	54.18	49.77	2.72	1.69	13.12	13.12	0.00
	5.Koserteda	VI	Approved	6.02	60.84	17.54	9.02	34.28	11.12	0.00	11.12
	6.Sutiapat		UnApproved	46.95	46.95	2.21	2.52	42.22	6.96	0.00	6.96
	7.Upper Jonk		UnApproved	9.10	9.10	0.00	0.77	8.33	0.81	0.00	0.81
	<b>Total Medium Projects</b>			<b>69.64</b>	<b>249.13</b>	<b>105.88</b>	<b>25.49</b>	<b>117.76</b>	<b>52.84</b>	<b>20.48</b>	<b>32.36</b>
	<b>Total(Major&amp;Medium)</b>			<b>833.84</b>	<b>1991.29</b>	<b>1307.58</b>	<b>197.74</b>	<b>485.97</b>	<b>777.48</b>	<b>579.23</b>	<b>198.25</b>
14	<b>Maharashtra</b>										
	<b>(A)Major Projects</b>										
	1.Bhima	Pre V	Approved	42.58	1405.67	878.83	16.00	510.84	182.68	153.31	29.37
	2.Krishna	Pre V	Approved	27.66	504.22	362.94	10.60	130.68	74.00	57.24	16.76
	3.Kukadi	Pre V	Approved	17.90	1611.72	1112.45	28.00	471.27	146.05	106.76	39.29
	4.Khadakwasla	Pre V	Approved	11.62	328.76	322.00	0.85	5.91	62.15	61.55	0.60
	5.Upper Tapi	Pre V	Approved	12.89	230.76	170.11	0.00	60.65	55.14	51.86	3.28
	6.Warna	Pre V	Approved	31.09	1115.29	323.18	2.06	790.05	98.01	0.00	98.01
	7.Upper Godavari	Pre V	Approved	14.20	212.73	155.73	12.11	44.89	74.21	63.42	10.79
	8.Dudhganga(IS)	V	UnApproved	1131.97	1131.97	292.14	7.22	832.61	59.93	30.00	29.93
	9.Chaskaman	V	Approved	22.48	388.13	198.80	3.11	186.22	44.17	13.67	30.50
	10.Bhatsa	V	UnApproved	358.24	358.24	245.11	0.60	112.53	42.55	9.22	33.33
	11.Jayakwadi St I&II	V	Approved	127.36	1046.00	813.04	22.68	210.28	238.00	235.00	3.00
	12.Nandur							0			0.00
	Madhmeshwar(A)	V	Approved	72.66	298.25	233.27	49.30	15.68	43.86	0.00	43.86
	- Nandur										0.00
	Madhmeshwar(N)	V						0	1.72		1.72
	13.Upper Penganga	V	Approved	84.48	1171.12	585.84	16.58	568.7	125.50	64.37	61.13
	14.Upper Parvara	V	Approved	15.87	709.16	110.39	17.93	580.84	61.49	0.00	61.49
	15.Upper Wardha	V	Approved	39.88	754.20	545.36	116.47	92.37	80.25	62.66	17.59
	16.Waghur	V	Approved	12.28	189.30	120.83	19.27	49.2	16.98	0.00	16.98
	17.Bawanthandi(IS)	AP78-80	Approved	161.57	182.01	92.26	5.00	84.75	27.71	0.00	27.71
	18.Surya	AP78-80	Approved	19.35	328.22	222.47	2.00	103.75	27.19	22.55	4.64
	19.Tillari(IS)	AP78-80	UnApproved	253.47	253.47	180.00	5.17	68.3	23.65	0.83	22.82
	20.Vishnupuri	AP78-80	Approved	78.93	274.30	153.78	2.50	118.02	28.34	15.63	12.71
	21.Arunavati	VI	UnApproved	224.16	224.16	177.29	38.80	8.07	24.00	21.44	2.56
	22.Gosikhurd	VI	Approved	461.19	2091.10	755.57	44.87	1290.66	250.80	7.71	243.09
	23.Human	VI	UnApproved	596.18	596.18	10.98	18.00	567.2	59.99	0.00	59.99
	24.Kadwa	VI	Approved	27.80	76.07	63.55	0.50	12.02	10.12	8.81	1.31
	25.Koyna KrishnaLIS	VI	UnApproved	1321.12	1321.12	783.61	10.36	527.15	106.02	0.72	105.30
	26.Lendi(IS)	VI	UnApproved	226.00	226.00	26.45	10.24	189.31	15.71	0.00	15.71
	27.Lower Tirna(Flow)	VI	Approved	37.65	207.07	136.73	1.00	69.34	11.61	8.25	3.36
	- Lower Tirna(lift)	VI	Approved	135.19	135.19	97.20	15.00	22.99	6.89	6.89	0.00
	28.Lower Wardha	VI	UnApproved	444.52	444.52	154.94	22.11	267.47	51.66	0.00	51.66

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDPR TILL IX PLAN	LIKELY EXPDPR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
	29.Lower Wunna	VI	UnApproved	276.31	276.31	229.32	20.00	26.99	25.55	20.96	4.59
	30.Punad	VI	UnApproved	115.62	115.62	41.11	21.54	52.97	14.07	0.00	14.07
	31.Talamba	VI	UnApproved	388.19	388.19	15.64	12.00	360.55	28.90	0.00	28.90
	32.Tultuli	VI	UnApproved	189.40	189.40	6.60	0.00	182.8	30.51	0.00	30.51
	33.Wan	VI	Approved	46.85	228.40	188.95	34.95	4.5	19.18	17.37	1.81
	34.Urmodi	VI	Approved	869.24	869.24	269.66	5.41	594.17	27.75	0.00	27.75
	35.Lower Dudhna	VIII	UnApproved	636.00	636.00	140.97	30.75	464.28	34.44	0.00	34.44
	36.Lower Penganga(IS)	VIII	UnApproved	1943.17	1943.17	230.66	4.88	1707.63	227.27	0.00	227.27
	37.Nira Deoghar	VIII	UnApproved	588.65	588.65	221.85	15.63	351.17	41.40	0.00	41.40
	38.Bembla	VIII	UnApproved	622.48	622.48	179.29	94.22	348.97	47.00	0.00	47.00
	39.Bhama Askheda	VIII	UnApproved	458.20	458.20	111.61	2.13	344.46	23.11	0.00	23.11
	40.Janai Shirsal	VIII	UnApproved	144.24	144.24	103.58	1.78	38.88	13.84	0.00	13.84
	41.Gunjawani	VIII	UnApproved	316.60	316.60	111.65	1.00	203.95	16.50	0.00	16.50
	42.Khadakpurna	VIII	UnApproved	400.00	400.00	57.74	92.64	249.62	18.00	0.00	18.00
	43.Sina Koelgaon	VIII	UnApproved	228.10	228.10	111.11	21.13	95.86	10.20	0.00	10.20
	44.Sina Madha LIS	VIII	UnApproved	195.96	195.96	114.71	2.03	79.22	16.15	0.00	16.15
	45.Temgarh	IX	UnApproved	267.64	267.64		11.04	256.6	1.00	1.00	0.00
	<b>Total Major Projects</b>			<b>13696.94</b>	<b>25683.13</b>	<b>11459.30</b>	<b>869.46</b>	<b>13354.4</b>	<b>2645.25</b>	<b>1041.22</b>	<b>1604.03</b>
	<b>(B)Medium Projects</b>										0.00
	1.Anjanapalsi	V	Approved	6.61	59.62	42.80	3.50	13.32	2.03	2.03	0.00
	2.Adan	V	Approved	2.89	71.28	58.05	12.59	0.64	10.07	10.07	0.00
	3.Bahula	V	Approved	5.92	44.04	30.81	0.00	13.23	4.65	7.00	-2.35
	4.ChennaNadi	V	Approved	6.11	1.83	1.43	0.00	0.4	2.32	0.00	2.32
	5.Chikotra	V	UnApproved	137.94	137.94	92.22	3.20	42.52	5.63	4.56	1.07
	6.Erdha	V	UnApproved	31.90	31.90	0.97	0.00	30.93	3.11	0.00	3.11
	7.Hivara	V	Approved	3.44	16.29	12.95	0.00	3.34	2.57	2.57	0.00
	8.Jangamhatti	V	UnApproved	26.32	26.32	17.27	0.76	8.29	3.70	2.95	0.75
	9.Jawalgoan	V	Approved	2.38	22.11	17.55	2.73	1.83	4.45	2.92	1.53
	10.Kadvi	V	Approved	3.47	69.74	50.56	0.40	18.78	9.22	8.86	0.36
	11.Kasari	V	Approved	6.15	28.80	23.73	0.45	4.62	9.46	9.46	0.00
	12.Kumbhi	V	Approved	5.16	48.63	40.07	0.18	8.38	8.71	3.28	5.43
	13.Mangrul Pur	V	UnApproved	63.83	63.83	12.10	0.00	51.73	1.94	0.26	1.68
	14.Mor	V	Approved	0.91	48.93	30.40	0.00	18.53	2.16	0.00	2.16
	15.Pendhari Nalla	V	Approved	0.83	0.87	0.20	0.00	0.67	1.84	0.00	1.84
	16.Purna Neopur	V	Approved	1.89	19.96	13.90	0.50	5.56	1.47	1.47	0.00
	17.Talni	V	UnApproved	19.59	19.59	13.69	1.00	4.9	1.20	0.00	1.20
	18.Tembhapuri	V	Approved	18.09	44.72	25.10	0.50	19.12	4.78	4.78	0.00
	19.Umrazari	AP78-80	UnApproved	17.44	17.44	15.00	0.65	1.79	2.03	2.03	0.00
	20.Wadiwale	AP78-80	Approved	3.30	29.86	24.61	0.21	5.04	5.00	4.87	0.13
	21.Amarvati	VI	Approved	4.63	44.86	27.85	3.84	13.17	3.44	0.00	3.44
	22.Bordahegoan	VI	Approved	16.27	27.69	24.71	0.50	2.48	1.60	1.60	0.00
	23.Bori	VI	UnApproved	44.58	44.58	30.83	9.31	4.44	14.00	0.00	14.00
	24.Dehali	VI	Approved	6.48	27.80	11.65	0.01	16.14	3.17	0.00	3.17
	25.Deogad	VI	Approved	24.64	174.98	9.01	33.50	132.47	8.35	0.00	8.35
	26.Dongergaon	VI	Approved	2.15	24.15	23.22	7.00	-6.07	3.14	2.30	0.84
	27.Hatwane	VI	UnApproved	208.54	208.54	162.89	17.00	28.65	12.14	0.50	11.64
	28.Jam	VI	UnApproved	65.19	65.19	53.79	0.12	11.28	7.18	2.70	4.48
	29.Karwappa Nalla	VI	Approved	4.70	3.39	3.00	0.00	0.39	5.25	0.00	5.25
	30.Kasar Sai	VI	Approved	2.70	23.15	25.45	0.15	-2.45	4.12	1.08	3.04
	31.Mun	VI	Approved	5.35	60.84	49.58	5.47	5.79	9.29	0.00	9.29
	32.Nagasakya	VI	UnApproved	21.99	21.99	15.81	0.33	5.85	2.40	2.40	0.00
	33.Pakadigudam	VI	Approved	1.64	26.02	26.00	2.19	-2.17	3.71	3.71	0.00

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
34.	Patgaon	VI	Approved	7.39	82.20	58.10	0.80	23.3	8.10	7.62	0.48
35.	Sakol	VI	UnApproved	18.05	18.05	15.88	0.17	2.00	2.06	2.06	0.00
36.	Sankh	VI	Approved	3.53	45.10	35.72	0.08	9.3	3.10	3.10	0.00
37.	Shivnatakli	VI	Approved	34.76	123.12	63.09	11.50	48.53	6.40	0.00	6.40
38.	Sonwad	VI	Approved	3.14	25.80	18.94	1.16	5.7	2.15	2.15	0.00
39.	TajnapurLift Irrg	VI	UnApproved	25.86	25.86	18.04	1.01	6.81	2.74	0.00	2.74
40.	Upper Manar	VI	Approved	26.18	179.36	44.16	3.00	132.2	12.00	0.00	12.00
41.	Andhali	VII	UnApproved	19.29	19.29	NA	1.30	#VALUE!	1.50	0.00	1.50
42.	Madan Tank	VII	Approved	3.08	50.98	29.98	5.00	16	3.38	0.00	3.38
43.	Akkalpada	VIII	UnApproved	131.40	131.40	21.45	13.36	96.59	6.19	0.00	6.19
44.	Brahmagaon	VIII	UnApproved	15.45	15.45	10.87	0.00	4.58	3.21	3.21	0.00
45.	Dara	VIII	UnApproved	37.38	37.38	2.85	2.99	31.54	2.30	0.00	2.30
46.	Gadnadi	VIII	UnApproved	112.80	112.80	51.01	18.00	43.79	4.12	0.00	4.12
47.	Kajala	VIII	UnApproved	17.68	17.68	13.36	0.30	4.02	0.00	0.00	0.00
48.	Kar	VIII	UnApproved	126.38	126.38	45.46	8.00	72.92	6.74	3.50	3.24
49.	Kashyapi	VIII	UnApproved	49.33	49.33	37.32	3.54	8.47	5.82	5.40	0.42
50.	Koradinalla	VIII	UnApproved	18.89	18.89	0.00	0.00	18.89	2.61	0.00	2.61
51.	Morna Gureghar	VIII	UnApproved	117.38	117.38	33.61	1.13	82.64	3.81	0.04	3.77
52.	Nagan	VIII	UnApproved	49.54	49.54	18.21	3.47	27.86	2.49	0.00	2.49
53.	Narangi sarangi	VIII	UnApproved	21.69	21.69	18.89	0.40	2.4	1.00	1.00	0.00
54.	Pen Takli	VIII	UnApproved	173.55	173.55	102.00	28.48	43.07	14.33	1.68	12.65
55.	Sakat	VIII	UnApproved	16.35	16.35	14.84	0.00	1.51	2.36	2.36	0.00
56.	Syaki	VIII	UnApproved	26.84	26.84	19.76	0.20	6.88	2.32	2.32	0.00
57.	Torna	VIII	Approved	1.46	15.23	14.71	1.94	-1.42	1.43	1.43	0.00
58.	Upper Manjra	VIII	Approved	26.18	61.40	42.23	8.00	11.17	3.35	1.70	1.65
59.	Anjani	VIII	Approved	4.91	79.97	42.23	0.00	37.74	7.90	0.00	7.90
60.	Jambre	VIII	UnApproved	66.03	66.03	5.18	0.99	59.86	3.77	1.78	1.99
61.	Katngi	VIII	UnApproved	30.71	30.71	18.59	4.00	8.12	2.45	1.00	1.45
62.	Lower Chulband	VIII	UnApproved	41.68	41.68	1.46	1.00	39.22	10.43	0.00	10.43
63.	Maohamadwadi	VIII	UnApproved	189.90	189.90	46.92	35.00	107.98	10.07	0.06	10.01
64.	Sondyatola	VIII	UnApproved	60.33	60.33	29.03	2.00	29.3	11.01	0.00	11.01
65.	Utawli	VIII	UnApproved	54.80	54.80	15.08	36.56	3.16	5.39	0.00	5.39
66.	Chandra Bhagha	VIII	UnApproved	177.64	177.64	87.82	38.76	51.06	6.73	0.00	6.73
67.	Chapdon	VIII Not	irrigation pro					0			0.00
68.	Chitri	VIII	UnApproved	79.94	79.94	58.03	0.14	21.77	5.85	4.39	1.46
69.	Godavari Nadi	VIII	UnApproved	25.22	25.22	10.50	2.00	12.72	5.03	0.00	5.03
70.	Gul	VIII	UnApproved	65.74	65.74	24.05	0.00	41.69	2.64	0.00	2.64
71.	Jamkheri	VIII	UnApproved	26.94	26.94	12.70	2.12	12.12	2.75	0.00	2.75
72.	Kalpathri	VIII	UnApproved	27.44	27.44	17.98	1.00	8.46	2.05	0.00	2.05
73.	Karajkheda	VIII	UnApproved	20.49	20.49	18.38	2.00	0.11	8.45	0.00	8.45
74.	Lal Nalla	VIII	UnApproved	59.17	59.17	39.60	5.00	14.57	7.71	0.00	7.71
75.	Nagewadi	VIII	UnApproved	48.20	48.20	30.86	0.17	17.17	1.56	0.70	0.86
76.	Prakash Bhandara	VIII	UnApproved	155.58	155.58	79.82	9.34	66.42	8.86	0.00	8.86
77.	Purna	VIII	UnApproved	159.44	159.44	50.42	35.74	73.28	7.53	0.00	7.53
78.	Renapur	VIII	UnApproved	56.93	56.93	51.20	3.00	2.73	4.40	2.00	2.40
79.	Sonapur Tomta	VIII	UnApproved	32.18	32.18	19.03	9.50	3.65	2.44	0.00	2.44
80.	Sulwade Bhandara	VIII	UnApproved	149.15	149.15	74.07	19.04	56.04	7.56	0.00	7.56
81.	Virchek	VIII	UnApproved	28.89	28.89	8.08	8.59	12.22	2.40	0.00	2.40
82.	Wadi Shewadi	VIII	UnApproved	98.44	98.44	18.25	6.51	73.68	5.98	0.00	5.98
83.	Waghole Buti	VIII	UnApproved	36.30	36.30	26.43	5.51	4.36	4.54	0.00	4.54
84.	Wakod	VIII	UnApproved	38.89	38.89	19.32	7.03	12.54	1.91	0.00	1.91
85.	Andhrakhore	IX	UnApproved	88.70	88.70	56.88	4.37	27.45	8.60	0.00	8.60



## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE POTENTIAL TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
	86.Dhapewada LIS	IX	UnApproved	78.05	78.05	38.82	2.00	37.23	8.05	0.00	8.05
	87.Ghatprabha(Phatak	IX	UnApproved	84.26	84.26	35.72	3.21	45.33	4.37	0.51	3.86
	88.Haran Ghat(LIS)	IX	UnApproved	49.21	49.21	18.55	3.13	27.53	4.82	0.00	4.82
	89.Kirmiri	IX	UnApproved	27.89	27.89	16.39	1.65	9.85	2.44	0.00	2.44
	90.Pimpalgaon	IX	UnApproved	42.80	42.80	32.52	9.31	0.97	2.40	0.00	2.40
	91.Uttarmand	IX	UnApproved	93.00	93.00	56.12	3.20	33.68	4.80	0.10	4.70
	92.Wang	IX	UnApproved	209.11	209.11	74.20	0.67	134.24	6.20	0.10	6.10
	93.Zashinagar	IX	UnApproved	14.43	14.43	0.56	2.00	11.87	4.23	0.00	4.23
	<b>Total Medium Projects</b>			<b>4279.00</b>	<b>5615.38</b>	<b>2852.47</b>	<b>484.46</b>	<b>2278.45</b>	<b>452.96</b>	<b>129.61</b>	<b>323.35</b>
	<b>Total(Major&amp;Medium)</b>			<b>17975.94</b>	<b>31298.51</b>	<b>14311.77</b>	<b>#####</b>	<b>15632.8</b>	<b>3098.21</b>	<b>1170.83</b>	<b>1927.38</b>
15	<b>Manipur</b>										
	<b>(A).Major Projects</b>										
	1.Thoubal	AP78-80	Approved	47.25	390.00	199.83	10.00	180.17	33.40	4.00	29.40
	2.Khuga M'purpose	VI	Approved	15.00	249.22	145.63	34.05	69.54	15.00	0.00	15.00
	<b>Total Major Projects</b>			<b>62.25</b>	<b>639.22</b>	<b>345.46</b>	<b>44.05</b>	<b>249.71</b>	<b>48.40</b>	<b>4.00</b>	<b>44.40</b>
	<b>(B).Medium Project</b>										
	1.Dolaithabi Barrage	VIII	Approved	18.86	63.10	19.35	9.05	34.70	7.55	0.00	7.55
	<b>Total Medium Projects</b>			<b>18.86</b>	<b>63.10</b>	<b>19.35</b>	<b>9.05</b>	<b>34.70</b>	<b>7.55</b>	<b>0.00</b>	<b>7.55</b>
	<b>Total Major&amp;Medium</b>			<b>81.11</b>	<b>702.32</b>	<b>364.81</b>	<b>53.10</b>	<b>284.41</b>	<b>55.95</b>	<b>4.00</b>	<b>51.95</b>
16	<b>Meghayala</b>										
	<b>(A).Medium Project</b>										
	1.Rongai Valley Project	AP90-92	Approved	16.30	57.07	15.59	2.00	39.48	4.76	0.00	4.76
	<b>Total Medium Projects</b>			<b>16.30</b>	<b>57.07</b>	<b>15.59</b>	<b>2.00</b>	<b>39.48</b>	<b>4.76</b>	<b>0.00</b>	<b>4.76</b>
17	<b>Orissa</b>										
	<b>(A).Major Projects</b>										
	1.Potteru	Pre V	Approved	14.81	198.07	170.46	15.05	12.56	61.03	57.33	3.7
	2.Upper Indravati	AP78-80	Approved	77.66	480.96	414.06	20.47	46.43	102.52	74.60	27.92
	3.Subarnarekha	VII	Approved	790.32	1755.39	308.06	29.90	1417.43	100.85	3.95	96.9
	4.Kanupur	VIII	Approved	428.32	428.32	23.92	0.81	403.59	24.56	0.00	24.56
	5.Lower Indira	IX	Approved	211.70	211.70	44.28	55.95	111.47	26.19	0.00	26.19
	6.Lower Suktel	IX	Approved	217.13	217.13	17.17	11.30	188.66	27.06	0.00	27.06
	7.Bagh Barrage	IX	Approved	74.60	74.60	34.56	3.58	36.46	8.50	1.85	6.65
	8.Rengali Canal	IX	Approved	291.57	2417.31	834.07	142.61	1440.63	214.30	5.36	208.94
	<b>Total Major Projects</b>			<b>1739.94</b>	<b>5783.48</b>	<b>1846.58</b>	<b>279.67</b>	<b>3657.23</b>	<b>565.01</b>	<b>143.09</b>	<b>421.92</b>
	<b>(B).Medium Projects</b>										0
	1.Titlagarh	VII	Approved	21.13	33.68	8.12	8.42	17.14	2.27	0.47	1.8
	2.Rukara	IX	UnApproved	52.92	52.92	2.68	1.42	48.82	5.46	0.00	5.46
	3.Rajua	IX	UnApproved	14.85	14.85	0.06	0.94	13.85	2.99	0.00	2.99
	4.Deo	VI	Approved	52.23	59.00	30.10	4.17	24.73	5.90	0.00	5.9
	5.Manjore	VIII	UnApproved	89.78	89.78	56.39	11.77	21.62	6.09	0.00	6.09
	<b>Total Medium Projects</b>			<b>230.91</b>	<b>250.23</b>	<b>97.35</b>	<b>26.72</b>	<b>126.16</b>	<b>22.71</b>	<b>0.47</b>	<b>22.24</b>
	<b>Total(Major&amp;Medium)</b>			<b>1970.85</b>	<b>6033.71</b>	<b>1943.93</b>	<b>306.39</b>	<b>3783.39</b>	<b>587.72</b>	<b>143.56</b>	<b>444.16</b>

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE POTENTIAL TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
18	<b>Punjab</b>										
	<b>(A)Major Projects</b>										
	1.Shah Pur Kandi Project	IX		1324.00	1324.00	20.00	175.87	1128.13	37.10	0.00	37.10
	<b>Total Major Projects</b>			<b>1324.00</b>	<b>1324.00</b>	<b>20.00</b>	<b>175.87</b>	<b>1128.13</b>	<b>37.10</b>	<b>0.00</b>	<b>37.10</b>
19	<b>Rajasthan</b>										
	<b>(A)Major Projects</b>										
	- Gurgaon Canal	Pre V	Approved	2.88	35.40	26.41	0.00	8.99	282.00	227.75	54.25
	1.Mahi Bajaj Sagar(IS)	Pre V	Approved	31.36	834.88	678.44	21.60	134.84	71.20	60.28	10.92
	2.IGNP II	V	Approved	89.12	3398.91	1934.07	127.16	1337.68	964.00	611.00	353.00
	3. Narmada Canal	VI	Approved	467.53	1392.00	203.17	21.00	1167.83	73.00	0.00	73.00
	4.Bisalpur	VII	Approved	309.07	657.91	453.26	44.90	159.75	81.80	17.54	64.26
	5.Sidhmukh Nohar	AP91-92	Approved	143.59	309.00	278.58	0.00	30.42	93.00	93.00	0.00
	<b>Total Major Projects</b>			<b>1043.55</b>	<b>6628.10</b>	<b>3573.93</b>	<b>214.66</b>	<b>2839.51</b>	<b>1565.00</b>	<b>1009.57</b>	<b>555.43</b>
	<b>(B)Medium Projects</b>										
	1.Panchana	V	Approved	1.03	125.03	84.00	12.00	29.03	9.98	6.89	3.09
	2.Chapi	VI	Approved	5.91	93.96	72.90	10.00	11.06	10.00	5.50	4.50
	3.Bethali	VIII	Approved	16.24	46.21	34.76	1.18	10.27	4.32	0.30	4.02
	4.Chauli	VIII	Approved	28.87	95.55	39.93	12.81	42.81	8.96	0.00	8.96
	<b>Total Medium Projects</b>			<b>52.05</b>	<b>360.75</b>	<b>231.59</b>	<b>35.99</b>	<b>93.17</b>	<b>33.26</b>	<b>12.69</b>	<b>20.57</b>
	<b>Total(Major&amp;Medium)</b>			<b>1095.60</b>	<b>6988.85</b>	<b>3805.52</b>	<b>250.65</b>	<b>2932.68</b>	<b>1598.26</b>	<b>1022.26</b>	<b>576.00</b>
20	<b>Tripura</b>										
	<b>(A)Medium Projects</b>										
	1.Gumti	AP 78-80	Approved	5.88	50.00	40.74	2.25	7.01	9.80	2.75	7.05
	2.Khowai	VI	Approved	7.10	59.75	50.61	3.25	5.89	9.32	0.55	8.77
	3.Manu	VI	Approved	8.18	52.00	38.14	1.96	11.9	7.50	0.00	7.50
	<b>Total Medium Projects</b>			<b>21.16</b>	<b>161.75</b>	<b>129.49</b>	<b>7.46</b>	<b>24.80</b>	<b>26.62</b>	<b>3.30</b>	<b>23.32</b>
21	<b>Uttrpradesh</b>										
	<b>(A)Major Projects</b>										
	1.Eastern Ganga	V	Approved	30.78	579.00	336.59	25.00	217.41	105.00	51.29	53.71
	2.Kanhar Irrigation	V	UnApproved	27.75	475.19	57.57	6.33	411.29	33.13	0.00	33.13
	3.Madhya Ganga	V	Approved	66.01	742.62	669.29	56.50	16.83	178.00	162.68	15.32
	4. Rajghat dam	V	Approved	61.61	150.00	133.08	0.00	16.92	0.00	0.00	0
	4. Rajghat canal(UP)	V	Approved	243.50	457.13	269.64	75.00	112.49	138.66	80.27	58.39
	5.Saryu Nagar	V	Approved	78.68	2765.16	1151.09	243.00	1371.07	1404.00	438.37	965.63
	6.Chambal Lift	AP78-80	UnApproved	106.26	106.26	97.67	4.00	4.59	62.00	60.12	1.88
	7.Providing Kharif channels in Hindon Krishi Daod										0
	8.Tehri Dam(Irrg Share)	AP78-80	Approved	11.83	128.86	96.32	18.00	14.54	11.60	7.62	3.98
	9.Jarauli PC	AP 78-80	Approved	172.92	1068.56	748.33	135.00	185.23	270.00	0.00	270
	10. Bansagar Canal (UP)	AP 90-92	Approved	47.92	52.53	31.49	13.50	7.54	39.75	0.00	39.75
	<b>Total Major Projects</b>			<b>1037.53</b>	<b>7216.66</b>	<b>3772.81</b>	<b>647.83</b>	<b>2796.02</b>	<b>2392.27</b>	<b>800.35</b>	<b>1591.92</b>
	<b>(B)Medium Projects</b>										0
	1.Pathrai Dam	VII	Approved	12.54	56.57	52.63	1.50	2.44	3.00	2.50	0.5
	<b>Total Medium Projects</b>			<b>12.54</b>	<b>56.57</b>	<b>52.63</b>	<b>1.50</b>	<b>2.44</b>	<b>3.00</b>	<b>2.50</b>	<b>0.5</b>
	<b>Total(Major&amp;Medium)</b>			<b>1050.07</b>	<b>7273.23</b>	<b>3825.44</b>	<b>649.33</b>	<b>2798.46</b>	<b>2395.27</b>	<b>802.85</b>	<b>1592.42</b>

## STATUS OF ONGOING MAJOR AND MEDIUM IRRIGATION PROJECTS As on

(Rs in Crore)

(Pot.in Th.Ha)

SL NO	NAME OF STATE/PROJECT NAME	PLAN OF START	APPROVAL STATUS	ESTIMATED COST		CUMMUTIVE EXPDR TILL IX PLAN	LIKELY EXPDR 2002-03	BALANCE AMOUNT As on 1.4.2003	ULTIMATE POTENTIAL	POTENTIAL CREATED UPTO IX PLAN	BALANCE POTENTIAL TO BE CREATED
				ORIGINAL	LATEST ESTIMATE COST						
22	<b>Uttranchal</b>										
	<b>(A)Major Projects</b>										
	1.Jamrani Dam	V	Approved	61.25	433.25	23.50	0.10	409.65	60.60	0.00	60.60
	2.Lakhwar Dam	V	Approved	140.97	1446.00	229.60	1.00	1215.40	40.00	0.00	40.00
	3.Kishau Dam	IX	UnApproved	3455.11	3455.11	11.49	0.00	3443.62	211.00	0.00	211.00
	<b>Total Major Projects</b>			<b>3657.33</b>	<b>5334.36</b>	<b>264.59</b>	<b>1.10</b>	<b>5068.67</b>	<b>311.60</b>	<b>0.00</b>	<b>311.60</b>
23	<b>West Bengal</b>										
	<b>(A) Major Projects</b>										
	1.Teesta Barrage St I	V	Approved	69.72	2068.00	872.00	46.98	1149.02	526.69	123.96	402.73
	2. Subarnerakha	VIII	Approved	215.61	595.34	33.92	2.43	558.99	130.01	0.00	130.01
	<b>Total Major Projects</b>			<b>285.33</b>	<b>2663.34</b>	<b>905.92</b>	<b>49.41</b>	<b>1708.01</b>	<b>656.70</b>	<b>123.96</b>	<b>532.74</b>
	<b>(B)Medium Projects</b>										0
	1.Golamarjore	V	Approved	0.52	3.22	3.06	0.08	0.08	0.98	0.94	0.04
	2.Mouterjore	V	Approved	0.40	1.90	1.62	0.02	0.26	1.08	1.04	0.04
	3.Beko	V	Approved	0.64	5.27	4.26	0.14	0.87	1.59	1.41	0.18
	4.Patloi	V	Approved	0.90	11.35	8.06	0.62	2.67	2.16	0.04	2.12
	5.Tatko	V	Approved	0.98	12.57	9.01	0.28	3.28	2.49	1.67	0.82
	6.Futiari	VII	Approved	0.56	17.04	11.26	0.16	5.62	1.20	0.22	0.98
	7.Hanumata	VII	Approved	0.83	10.15	8.12	0.32	1.71	2.77	2.06	0.71
	8.Khairabhera	VII	Approved	1.10	3.29	3.19	0.12	-0.02	0.57	0.52	0.05
	9.Extn of Bundu Irrg			6.10	6.10	5.20	0.12	0.78	0.53	0.05	0.48
	<b>Total Medium Projects</b>			<b>5.93</b>	<b>70.89</b>	<b>53.78</b>	<b>1.86</b>	<b>15.25</b>	<b>13.37</b>	<b>7.95</b>	<b>5.42</b>
	<b>Total(Major&amp;Medium)</b>			<b>291.26</b>	<b>2734.23</b>	<b>959.70</b>	<b>51.27</b>	<b>1723.26</b>	<b>670.07</b>	<b>131.91</b>	<b>538.16</b>
	<b>GRAND</b>			<b>61746.31</b>	<b>#####</b>	<b>63993.51</b>	<b>#####</b>	<b>85273.8</b>	<b>19085.37</b>	<b>6650.80</b>	<b>12434.6</b>
	<b>GRAND</b>			<b>6865.93</b>	<b>11713.36</b>	<b>6240.86</b>	<b>872.58</b>	<b>4599.92</b>	<b>1113.90</b>	<b>286.59</b>	<b>827.31</b>
	<b>GRAND</b>			<b>68612.24</b>	<b>#####</b>	<b>70234.37</b>	<b>#####</b>	<b>89873.7</b>	<b>20199.27</b>	<b>6937.39</b>	<b>13261.9</b>